TELOSKY STADIUM SYNTHETIC FIELDS

MARCH 2020 - COMPLETED

Construction at Telosky Stadium is now complete. The diamonds at fields 3 and 4 have been completed, along with the fieldhouse and the art piece. Stay tuned to our social media channels for an announcement on the grand opening celebration.

OCTOBER 2019 - PARTIALLY OPEN

Construction at Telosky Stadium is nearing completion. The synthetic fields portion of the project opened to the public on October 16, 2019. This new facility features two new synthetic softball diamonds, overlapping synthetic soccer fields, a shock pad, odourless engineered infill made from new material, new LED sports lighting for all four diamonds and a new washroom and fieldhouse building under construction. Work on diamonds 3 and 4 as well as the fieldhouse washroom building is expected to be completed this winter.

AUGUST 2019 - CONSTRUCTION

The Telosky Stadium fields are looking green now with the synthetic carpet surfacing now mostly in place. Construction work will continue on the pathways, concrete aprons, fencing, lighting, landscaping and other site amenities until fall 2019.

APRIL 2019 - CONSTRUCTION

Construction at Telosky Stadium continued throughout the winter with the contractor working on installing the extensive drainage system, removing existing soils and starting on the fencing. Fence posts have now been installed around Field #1. The aggregate base is being prepared to receive the shock pad and then the synthetic turf and infill material. Construction at Telosky Stadium, including a new fieldhouse is expected to continue until the end of summer.

OCTOBER 2018 - CONSTRUCTION

Construction has now started on the Telosky Stadium Synthetic Fields project. Initial phases of the work include the demolition of the existing buildings, clearing the site of the old backstops, excavations and removal of soil as well as the installation of the new LED light foundations.

APRIL 2018 - DETAILED DESIGN

Detailed design work has now been completed for the Telosky Stadium Synthetic Fields project. Construction is expected to start in summer and continue into 2019.

AUGUST 2017 - DESIGN PROGRESS

A consultant team has been hired to do site investigations and design work for this project and which will continue until Winter 2017/2018.

OCTOBER 2017 - DESIGN PROGRESS

The synthetic field design is nearing 40% completion and will be shared in the next few weeks.

AUGUST 2017 - DESIGN PROGRESS

A consultant team has been hired to do site investigations and design work for this project and which will continue until Winter 2017/2018.

JULY 2017 - OPEN HOUSE

Maple Ridge Parks, Recreation & Culture hosted an open house to gather public input into the synthetic field concept plans for both the Arthur Peake / Golden Ears Elementary project as well as the Telosky / Thomas Haney Secondary Project.

COMMENT FORM

As a part of our community consultation process we invited your feedback.until August 16, 2017.

JUNE 2017 - CONCEPT

Planning for a new synthetic turf field complex is in the early stages. This phased project will include conversions of two existing softball diamonds to a synthetic surface with practice areas and field lines to support fall and winter sports. The project will also include a fieldhouse event space and lighting for diamonds #3 and #4.

This project will form part of a sports hub with the proposed Arthur Peake Centre / Golden Ears Elementary field across the street.







